

AHMEDABAD MUNICIPAL CORPORATION (SOUTH-ZONE)

STATUS OF THE 15 CRORE AS ON 2/1/2004

SR. NO.	WARD	NAME OF THE WORK	ESTIMATED COST IN RS.	TENDER AMOUNT	W.O.G.O N	NAME OF THE CONTRACTOR	PHYSICAL STATUS
1	Maninagar	Road widening & pucca road & making foot-path & W.T.kurb in diff.area in maninagar ward	93.44	87.33	03-12-03	Narnarayan Associate	80%
2	Maninagar	Extention of maninagar muster station	3.81	2.68	03-04-03	Harendu Engineers	100%
3	Maninagar	p/l 1200 mm dia RCC NP4 line and constructing sump at vallabhvadi.	30	26.45		N.P.patel & Co.	
4	kankaria	Construction of additional U.G.T. & rectification work in existing pump house at pilot tube well station in kankaria ward.	31.82	29.74	05-03-03	Pravin Construction Co.	
5	kankaria	Road widening & pucca road & making foot-path & W.T.kurb in diff.area in kankaria ward	65.37	61.09	03-12-03	Narnarayan Associate	45%
6	Baherampura	Construction of additional U.G.T. & rectification work in existing pump house at santoshnagar in baherampura ward.	37.88	35.41		Sorath Builders	
7	Baherampura	Road widening & pucca road & making foot-path & W.T.kurb in diff.area in baherampura ward	141.56	132.29	03-12-03	Narnarayan Associate	25%
8	Danilimda	Constructing new 13.00 lac.gallon capacity UG tank, pump house, compound wall near rajeshvari soc., isanpur road in danilimda ward.	392.54	351.86	28/4/03	Nayan C. Shah	
9	Danilimda	Constructing new bore nr. Rajeshvari soc.isanpur road danilimda	22				100%
10	Danilimda	P/L jointing drainage line Nr. Ganeshnagar at isanpur road.	12.39	10.41	21/3/03	Kanu B. Modi	70%
11	Danilimda	P/L jointing drainage line in site & service in danilimda.	3.04	2.51	03-03-03	Setu Construction	100%
12	Danilimda	Road widening & pucca road & making foot-path & W.T. kurb in Diff.area in danilimda ward.	67.38	62.97	03-12-03	Narnarayan Associate	70%
13	Danilimda	Const. Muster Station in Danilimda ward	24.47	17.85		Fitwell Rolling Shutters	

14	Danilimda	P/L S.W.D and Const. Sump with Submersible Pump near Gneshnagar	7.89	6.36		Maruti Builders	
15	Danilimda	Providing Central Varge in defferent areas in Baherampura, Danilimda, Kankaria and Maninagar Wards in South Zone.	33.91	29.15	02-10-03	N.P.patel & Co.	60%
16	Bagefirdosh	P/L. 12" dia CIWPL from C.T.M Char rasta to Yash Vijay Road and 8" dia. CIWPL Amikung Society in Bagefirdosh.	16.1	0.87 Labour		Rakesh Construction	90%
17	Bagefirdosh	Construction of additional 3.00 lac. Gallon capacity UGT & Rectification work in existing pump house at vastral disribution station in Bagefirdosh	35			J.R.Construction	
18	Bagefirdosh	Const. Additional Bore at Vastral U.G. Tank in Bagefirdosh Ward	8				100%
19	Bagefirdosh	Providing pucca road in different areas in Bagefirdosh Ward	58.93	54.78	03-12-03	Narnarayan Associate	85%
20	Bagefirdosh	Const. Fire Station in Bgefirdosh Ward.	32	26	Dec-99	Pravin Cost. Co.	95%
21	Bagefirdosh	P/L R.C.C S.W.D Near Raktpitiya Colony in Bagefirdosh WARD	8	4.67	02-10-03	Anjali Construction	100%
22	Vatva	Providing Bore and Network for jashodanagar U.G Tank.	27				100%
23	Vatva	Making Drainage connection in Vinjol and Hathijan Village.	21.12	16.9	15/2/2003	Manohar Builders	100%
24	Vatva	Providing and Laying dreainage line from Vithalnagar in remaining part.	24.71	20.78	23/1/03	N.P.patel & Co.	100%
25	Vatva	Const. Septic Tank in Hathijan Village.	6.88			Harindu engg.	10%
26	Vatva	Pucca Road in different areas in Vatva Ward.	139.36	130.86		Maruti Builders	
27	Vatva	Costructing Sub-Zonal Office in Vatva Ward.	22.4	17.05		Vijaykumar M. Bagul.	
28	Vatva	Constructing Operation Theator and Lady M.O. Quarters tva Ward.	12.47	9.04		J.H.Corporation	
29	Vatva	Const. Of Sump near Shamsangru Octroi Naka in Vatva Ward.	3.92	1.09	02-Mar-03	Swet Som Cost. Co.	100%
30	Isanpur	P/L. 18" dia.mt. Drainage line from high way to cozy hotel in Shahwadi Village, Isanpur Ward.	43.31	36.43	05-12-03	N.P.patel & Co.	50%

31	Isanpur	P/L 18" NP2 Drainage Line from New Arti Society to Highway.	12.52	10.52	21/1/03	Manohar Builders.	100%
32	Isanpur	Pucca Road in different areas in Isanpur Ward.	108.16	97.59	03-12-03	Narnarayan Associate	50%
33	Isanpur	Providing Central Varge in defferent areas in Isanpur Ward.	19.22	9.85	21/1/03	L.M.Engineers.	90%
34	Isanpur	Construction of Compound Wall of Vyayamshala in Isanpur Ward.	4.21	3.3		Harendru Engineers	100%
		Total	1,570.81	1295.83			