

NORTH ZONE 15 - CRORE WORKS PROGRESS AS ON DATE : 31.12.2003

S.No.	Ward	Name of Work	Est. Amt. (Rs. In lacs)	Tender Amt. (Rs. In lacs)	Name of Agency	Physical Status				Exp. Booked (Rs. In lacs)	Remarks
						TOTAL NO. OF WORKS	W.C.	W. I. P.	NOT STARTED		
1	2	3	4	5	6	7	8	9	10	11	12
1	ASW./KBR./SRD./K. PATT.	WATER PIPE LINE	105.50	13.21	R.V. TRDS.	19	6	7	6	2.86	
2	SJP./ THK./ POT./Nr.MTY.			4.28	K.B. MODI	8		3	5	-	
3	ASW./KBR./SRD./K. PATT.	DRAINAGE LINE	95.50	34.9	EKTA BLDRS.	12	8	2	2	7.60	
4	POT./SJP./Nr.MTY.			45.39	A. KORAT	9		7	2	34.78	
5	NR.RD./ K.PT.	STORM WATER DRG.	28.60	9.35	CHIRAG BLDRS.	2	2			5.75	
6	THK./SJP./Nr.MTY./ SRSP.			14.38	A.S. PATEL	7	5	1	1	13.97	
7	SRD./NR.RD./ASW.	FOOT PATH & W.T. CURB	144.50	29.36	B.L.MODI	15	9	2	4	11.84	
8	SARASPUR			48.1	A. KORAT	16	3	2	11	7.68	
9	POT./SJP./Nr.MTY.			44.44	A.S. PATEL	9	3	4	2	17.44	
10	SARASPUR	BUILDING	30.00	12.02	JAY VIJAY CO.	3	2	1		8.11	
11	NR.RD./ Nr.MTY.			10.08	AMRUT CONST.	3		3		7.53	
12	SRD+KBR+K.PT.			35.93	DHARMESH CONST.	28	13	5	10	13.40	
13	ASW.+N.RD.	RD. UP TO GROUTING LEVEL	165.00	11.52	R.V. TRDS.	8			8		Under approval of R&B Committee
14	POT. + SRSP.			24.66	MARUTI CONST.	10	7	2	1	22.84	
15	THAKKAR B.NGR			26.77	MARUTI CONST.	9	8		1	24.03	
16	NARODA MUTHY.			41.74	MURLIDHAR ENGS.	23	17	2	4	30.12	
17	SAIJPUR			15.00	MARUTI CONST.	5	2		3	7.66	
18	SRD+KBR+K.PT.			78.37							
19	ASW.+N.RD.	RD. WORKS FOR HOT MIX (S.COAT / D.B.M)	435.00	94.92						30.00	DEPARTMENTALY BY ROAD PROJ.
20	POT. + SRSP.			101.60							
21	THAKKAR B.NGR			60.49							
22	NARODA MUTHY.			54.21							
23	SAIJPUR			73.00							
24	POTALIYA	Extn. of U.G. tank in T.P.12 tubewell station	95.00	81.42	Patel Cement Product	1	1			61.45	
25	SARASPUR	Sub Zonal Office at Saraspur ward	60.00	15.52	Fitwell Rolling Shutters	1		1		1.29	
26	NARODA ROAD	Sub Zonal Office at Saibaba Soc.		22.37	Jay Ambe Trading Co.	1			1		
27	SARASPUR	Extn. at O.P.D. Bidge. at S.C.L. Hospital	35.00	35.00	Patel Construction	1	1			30.00	Total Amount of tender is Rs. 132.12
28	NARODA ROAD	New Bore at diff. 5 places	125.95		Work carried out by Ele. department						Work carried out by Ele. department
29	NARODA ROAD	Extn. at U.G. Tank at Chamanpura	80.00		Work carried out by Water Project department						Work carried out by Water Project department
30	ASARWA	New Pump House at Asarwa Tube well	150.00		Work carried out by Water Project department						Work carried out by Water Project department
Total			1,550.05	1,038.03	-	190	87	42	61	338.35	