

15 CRORE WORKS TO BE CARRIED OUT IN WEST ZONE

Part - A Tenders

Sr. No.	Tender No.	Ward	Name of Work	Estimated Amount	Tender Amount	Name of Agency	Remarks
(A) Road widening and resurfacing							
1	9/2	West Zone	Cosnt. of various roads upto grouting level.	7692110.00	2991848.00	Rachna Const.	Work completed within the sanctioned amount Rs. 2131665.00
				MB No. 597 31/1/03	2991848.00		
(B) Water							
24	9/3	Old Wadaj	Labour work related to laying water supply line in Old Wadaj, Gandhigrm & Navrangpura ward	6022759.00 MB No. 359 26/9/02	904670.50	Taksh Builders	WIP (Remaining Material procurement is in progress.)
(C) Footpath							
28	56/4	Stadium	Const. of footpath on different T.P. roads in Stadium ward	part of 6363766.00	2828328.00	N. P. Patel	WIP. exp. booked upto date app. Rs. 762335.00
(D) Drainage							
31	12/3	Vasna	Providing and laying 1200 mm dia drainage line from Vasna Bus stand to Vasna Police Chowky.	2988802.00	1965772.00	B. M. patel Eng. Corp.	Work Completed (WOG on 17/01/03) and exp. booked upto date app.Rs. 1336638.00
32	13/3	Old Wadaj	Providing and laying drainage line in different places in Old wadaj, Navrangpura, Stadium ward.	2664482.00 MB No. 597 31/1/03	2508414.00	Taksh Builders	WIP. exp. booked upto date app. Rs. 667550.00
(E) Storm Water Drain							
33	14/3	Paldi & Vasna	P/L SWD line in Paldi & Vasna ward		1958532.00	Subham Construction	Physically work completed. exp. booked upto date app. Rs 1633203.00

(F) Central Verge							
34	15/3	Vasna	P/L central verge of different roads in Paldi, Vasna, Gandhigram.	2824096.00	2639342.00	Nirman Corporation	WIP. (WOG on 17/01/03) and exp. booked upto date app.Rs. 1432739.00
35	16/3	Naranpura	P/L central verge of different roads in Navragpura, Sabarmati, Naranpura	3171034.00 M.C. No. 406 24/09/02	2963583.00	Yash Corporation	WIP. Exp. booked upto date app.Rs. 1641099.00
(G) Chain Link Fencing							
36	17/3	Stadium	Poviding chain link fencing to the plots of Uddhavnagar and Paliyatnagar	818441.00 MB No.403 24/09/02	764898.00	Arihant Industries	WIP. exp. booked upto date app. Rs. 651889.00
(H) Kachra Peti							
37	18/3	Stadium	Const. of RCC Kachrapeti in Stadium ward	451615.00	422070.00	Vitthalbhai V. Shah	Work completed, exp. booked upto date Rs. 354646.00
(I) Pay & Use Toilet							
38	19/3	Old Wadaj	Const. of Pay & Use toilet block at Keshavnagar in Old Wadaj ward	312221.00	291791.25	B. Engineers	Physically work completed expenditure booked upto date Rs. 265862.00.Ele. Power exp. To be booked
39	5/2	Sabarmati	Const. of Pay & Use toilet block nr Telephone exchange shankarpura ni chali in Sabarmati ward	305022.00 mc 97 '10/08/02	266375.20	taksh builders	Physically work completed expenditure booked upto date Rs. 208462.00 Ele. Power exp. To be booked
41	7/2	Sabarmati	Const. of Pay & Use toilet block on highway road nr. roshni cinema mishralal ni chali Sabarmati ward	305022.00 mc 94 '10/08/02	266375.20	taksh builders	Physically work completed. exp. booked upto date app. Rs. 204470.00. Ele. Power exp. To be booked
42	8/2	Sabarmati	Const. of Pay & Use toilet block at dharma nagar nr. ranchhodnagar in Sabarmati ward	305022.00 mc 95 '10/08/02	266375.20	taksh builders	Physically work completed exp. booked upto date app. Rs. 204346.00. Ele. Power exp. To be booked