

AHMEDABAD MUNICIPAL CORPORATION
EAST ZONE
STATUS OF 15 CRORE WORKS AS ON 3/5/2004

SR. NO.	Name of ward	NAME OF WORK	ESTIMATED cost	Tender cost	WOG on	Name of Contractor	Physical Status	Expenditure Booked in Rs.
1	Amraiwadi	Widening & resurfacing of roads, Constructing footpath with water table kerb.	11,418,210.00	9,721,510.00	01-02-03	Gujarat Kamdar Sahakari Mandali Ltd.	WIP 60%WC	2,346,207.00
2	Amraiwadi Bhaipura Khokhra Rajpur	Diff. Road resurfacing and Footpath work of Amraiwadi, Bhaipura, khokhara and Rajpur ward.	8,331,388.00	7,664,876.96	01-02-03	Narnarayan Associates	WIP 96%WC	7,473,702.00
3	Bhaipura	Widening and resurfacing roads, constructing footpath with water table kerb.	4,757,980.00	4,223,976.00	01-02-03	Maruti Construction Company	WC	3,781,139.00
4	Khokhra	Widening and resurfacing roads, constructing footpath with water table kerb.	4,109,489.00	3,739,635.50	01-02-03	Narnarayan Associates	WIP 98%WC	3,485,609.00
5	Bapunagar Rakhial Nikol Gomtipur	Widening, Resurfacing different T.P. roads in Rakhial, Bapunagar, Nikol & Gomtipur Wards.	12,240,737.00	-	-	-	taken in 10th finance or yr. 2004 x 2005	
6	Bhaipura Hatkeswar	Construction of ward office	2,530,530.00	-	-	-	Councillor has cancelled	
7	Gomtipur Rajpur Rakhial Khokhra	P/L C I WPL of Rajpur, Rakhial, Gomtipur and Khokhara wards at diff. Chawls.	6,442,648.00	996,293.50	02-01-03	B. K. Builders	WIP 85%WC	440,879.00
8	Bhaipura Amraiwadi Gomtipur	P/L Drainage line at different places in Bhaipura, Amraiwadi & Gomtipur ward.	2,103,525.00	1,759,817.65	02-01-03	Kanu B. Modi	WC	1,593,619.00
9	Amraiwadi Nikol Odhav Rakhial	P/L SWD at Rakhial, Nikol, Amraiwadi & Odhav.	9,050,996.00	7,146,401.60	05-02-03	Vishat Construction	WIP 95%WC	5,948,649.00
10	Rajpur Odhav	Storm Water drain at Rajpur and Odhav ward.	5,922,616.00	4,705,056.76	05-02-03	Vishat Construction	WIP 90%WC	2,510,067.00

AHMEDABAD MUNICIPAL CORPORATION
EAST ZONE
STATUS OF 15 CRORE WORKS AS ON 3/5/2004

SR. NO.	Name of ward	NAME OF WORK	ESTIMATED cost	Tender cost	WOG on	Name of Contractor	Physical Status	Expenditure Booked in Rs.
11	Amraiwadi	P/L 900 mm dia. R.C.C. SWD and connecting the existing line from Swastik corner to Janta nagar, Amraiwadi.	1,759,604.00	1,315,262.30	05-12-02	B.M.Patel Engineering Company	WC	1,316,210.00
12	Bhaipura	P & L CI WPL from 132' Road Punjabi Talawalani Chali via ishwarbhuvani ni chali in Bhaipura ward.	481,633.00	45,385.86	12-04-03	Mahakali Construction	WC	430,000.00
13	Gomtipur	Construction of footpath from Amannagar to Zultaminara in Gomtipur.	63,601.00	55,481.00	15-02-03	Rajdeep Corporation	WC	58,300.00
14	Gomtipur	New footpath near Narsinhji's temple road at Gomtipur.	164,532.00	126,089.76	15-02-03	Rajdeep Corporation	WC	126,563.00
15	Gomtipur	Road widening from Rajpur Tolnaka to Topi mill at Gomtipur.	1,148,434.00	1,073,302.25	04-02-03	R.V.Traders	WC	1,086,625.00
16	Khokhara	Road regrade & resurfacing at daxini second in L colony in Khokhara.	75,355.00	11,413.47	22-03-03	Harichand Narandas Ode	WC	11,491.00
17	Khokhara	Diff. Road resurfacing of laxminarayan society in Khokhara ward.	437,969.00	-	-	-	C/f to yr. 2004 x 2005	
18	Khokhara	Road resurfacing at lalbhai centre to laxminarayan tube well in Khokhara ward.	440,573.00	411,750.00	-	R.V.Traders	RASKA WATER PIPE LINE WORKS GOING ON C/f to yr. 2004 x 2005	
19	Khokhara	Road resurfacing from Rly. Crossing to Hebron school in Khokhara ward.	1,127,557.00	397,075.30	20-04-03	R.V.Traders	WC Ac coat Remains	276,274.00
20	Khokhara	Repairing of underground tank capacity 4 lacs gallon at khokhara tube well station.	1,461,000.00	1,097,413.20	-	Tulsidas Gandadal	TRI C/f to yr. 2004 x 2005	
21	Nikol	Constructing new building of purushottam nagar municipal school in Nikol.	3,000,000.00	3,000,000.00	24-12-02	M/S D.H.Patel	WC	3,040,359.00
22	Nikol	C.I. WPL at N.H., New Gayatrinagar (Birju nagar) near Soni chawl, Nikol.	283,934.00	283,934.00	26-03-03	Raja Construction	WC	250,000.00
23	Odhav	Construction of Road for GIDC "C" type near fire brigade on odhav kapadwanj highway in Odhav.	2,845,794.00	2,486,212.80	29-11-02	B.G.Construction	WC	2,218,052.00

**AHMEDABAD MUNICIPAL CORPORATION
EAST ZONE
STATUS OF 15 CRORE WORKS AS ON 3/5/2004**

SR. NO.	Name of ward	NAME OF WORK	ESTIMATED cost	Tender cost	WOG on	Name of Contractor	Physical Status	Expenditure Booked in Rs.
24	Rajpur	Constructing Vyayam Shala in Choksi's Chawl in Rajpur.	343,855.00	289,223.37	16-09-02	Mehul Construction	WC	289,000.00
25	Rajpur	Constructing Vishamo & office building in Rakhial Crematorium in Rajpur.	1,191,070.00	915,644.55	13-06-02	Maruti Construction Company	WC	967,299.00
26	Rajpur	Necessary repairing & guniting work in Vir Bhagatsinh Hall in Rajpur	385,000.00	316,332.00	25-03-03	Maruti Construction Company	WC	323,532.00
27	Amraiwadi	Pay & Use Toilets Block at portable school, Satyamnagar, Amraiwadi.	560,039.00	498,476.73	04-01-03	Akhil Bharatiya Antyodaya Utthan Seva Sangh	WC	500,811.00
28	Amraiwadi	Pay & Use Toilets Block, near Prema Uka chawl at Amraiwadi.	552,511.00	491,776.32	04-01-03	Akhil Bharatiya Antyodaya Utthan Seva Sangh	Taken in 10th finance	
29	Bapunagar	Pay & Use toilet block near 137 bus stop.	405,820.00	379,270.68	03-03-03	Akhil Bharatiya Antyodaya Utthan Seva Sangh	WC	379,419.00
30	Bapunagar	Pay & Use toilet block near Darbar Ni Kittlee Margha farm road.	708,424.00	632,078.09	-	Akhil Bharatiya Antyodaya Utthan Seva Sangh	WC	509,510.00
31	Rajpur	Pay & Use toilet block near Gajanand Estate Rajpur.	612,579.00	572,500.00	09-07-02	Global Foundation	WC	608,000.00
32	Rajpur	Pay & Use toilet block in Ambawadi Chawl in Rajpur.	523,333.00	489,096.00	09-10-02	Global Foundation	WC	375,000.00
33	Rajpur	Pay & Use toilet block in Saraf's Chawl in Rajpur.	213,679.00	199,699.64		EPSO	Taken in 10th finance	
34	Rakhial	Pay & Use Toilets near Lallu Ratna's Chhapara at Rakhial	526,201.00	491,777.00	04-01-03	Akhil Bharatiya Antyodaya Utthan Seva Sangh	WIP 20%WC	
35	Rakhial	Pay & Use Toilets Block opp. Himadri Mill at Rakhial	436,097.00	407,500.00	04-01-03	Global Foundation	WC	431,540.00
36	Rakhial	Pay & Use Toilets Block near Parmanand Chawl, Pumping station Rakhial	547,352.00	511,500.00	04-01-03	Global Foundation	WIP 20%WC	
37	Rakhial	Pay & Use Toilets at Kasai chawl Rakhial /Mohanlal ni Navi Chawl Gomtipur	542,414.00	506,928.00	04-01-03	Global Foundation	Site Transferred to Gomtipur ward WIP 90% WC	399,139.00
For Electrical Works of Sumps At Odhav & Nikol Ward								49,030.00
For Electrical Works of Pay & Use Bapunagar Ward								23,370.00
Payment made to Multimedia Consultancy for Rakhial, Amraiwadi & Odhav Water Tanks								245,000.00
Payment made to Multimedia Consultancy for Nikol Water Tank								98,000.00
TOTAL			87,746,479.00	56,962,690.29				41,592,395.00

AHMEDABAD MUNICIPAL CORPORATION
EAST ZONE
SUMMARY OF 15 CRORE WORKS AS ON 3/5/2004

SR. NO.	DETAILS	NO. OF WORKS	ESTIMATED AMOUNT IN Rs.	EXPENDITURE BOOKED IN Rs.
1	Works carried out by Zone (2003-2004)	28	68,795,927.00	41,200,365.00
2	Works Cancelled (Ward office at Bhaipura)	1	2,530,530.00	0.00
3	Works spilled over for the year 2004-2005	6	15,653,832.00	0.00
4	Works included in 10th Finance	2	766,190.00	0.00
5	Works transfrrred to project division	4	86,525,927.00	392,030.00
	Total	41	174,272,406.00	41,592,395.00